

Campus Beautification Projects

The Grounds department is focusing on completing the campus beautification projects prior to opening day. This week the crews renovated the planters in the east stairwell of Corbett Center; continue to work on the Sisbarro Community Park, and Compost is being spread to cover the driving lane pavers this week and hydro-seeding will be performed next week.



Single Student Housing

Custodial, Facilities Maintenance, and Grounds continue with the scheduled “make ready for occupancy” in single student housing. The six week master maintenance schedule includes 2,343 units. As of July 22th, 1778 units (76%) have been completed. The crews are performing detailed cleaning, and maintenance in preparation for move-in day on August 14, 2016. Representatives of each department participate in a weekly walk-through with the Housing Director to check progress, address any deficiencies and to continue developing the partnership between the groups.